

**Ref.: BMD.P25-101**

Contact: Praveen Vannela

19/05/2026

**BMD Construction Pty Ltd**

45 Greenhill Road, WAYVILLE, SA 5034

Level 1 Supervision & Inspection of

**LOT 3769 – Miravale North – Stage 1**

**Construction Sciences Pty Ltd**

ABN 74 128 806 735

Unit 6, 7-9 Streiff Road

WINGFIELD, SA 5013

[adelaide@constructionsciences.net](mailto:adelaide@constructionsciences.net)

**Phone: 08 8158 3932**

[www.constructionsciences.net](http://www.constructionsciences.net)

Dear Sir/Madam

This is to confirm that placement and compaction of fill material, completed by BMD Construction, on **LOT 3769 – Miravale North – Stage 1**, was supervised by Construction Sciences under Level 1 arrangements as described in AS3798-2007 "Guidelines on earthworks for commercial and residential developments". Areas and depth of works as per 21A2769.C0001 Subdivision As Constructed (0).

This indicates that the fill was compacted to at least the minimum density ratio in accordance with the specification requirements and it is considered that the fill may be deemed to be "controlled fill" in accordance with AS 2870-2011 "Residential Slabs & Footings".

It may be that non-structural topsoil was placed on the block after completion of the structural fill. This would need to be removed as part of the site preparation for building and driveway construction.

Please do not hesitate to contact me if you have any queries.

Yours faithfully,



**Mitchell Simpson**

Area Manager

CONSTRUCTION SCIENCES

 **Construction  
Sciences**

Phone +61 8 8158 3932 Direct +61 8 8158 3929 Mobile +61 488 278 704

Address Unit 6, 7 - 9 Streiff Road, Wingfield, South Australia 5013 Australia